

PERFORMANCE EVALUATION INCOMPLETE-RATED (Source Selection Sensitive Information, See FAR 2.101 and 3.104)	CONSTRUCTION
--	--------------

1. Contract Number: N6247204G8020 0007  
 2. DUNS Number: 015182868

**PART I - GENERAL CONTRACT DATA**

3. Type of Evaluation: Final Percent Complete: 100%  
 4. Terminated For: None

5. Contractor:  
 BENAKA INC  
 7 LAWRENCE ST  
 NEW BRUNSWICK, NJ, 089013108  
 USA  
 NAICS Code: 238110

6a. Procurement Method: Sealed Bid  
 6b. Type of Contract: Firm Fixed Price

7. Description and Location of Work:  
 The work includes concrete and general repair of 11 bridge structures and incidental related work at NWS Earle, Colts Neck, NJ.

8. Type and Percent of Subcontracting:  
 There was no subcontracting on this project.

9. Fiscal Data

a. Amount of Basic Contract:	\$ 746,540
b. Total Amount of Modifications:	\$
c. Liquidated Damages Assessed:	\$
d. Net Amount Paid Contractor:	\$ 746,540

10. Significant Dates

a. Date of Award:	01/05/2006
b. Original Contract Completion Date:	10/13/2006
c. Revised Contract Completion Date:	
d. Date Work Accepted:	07/19/2006

**PART II - PERFORMANCE EVALUATION OF CONTRACTOR**

11. Overall Rating: Outstanding

12. Evaluated By:

a. Organization:	NAVFAC PWD EARLE
b. Telephone Number:	732-866-2031
c. Name:	ANDREW CLINE
Title:	PROJECT ENGINEER
Email:	andrew.cline@navy.mil
Fax Number:	732-866-1011
e. Date:	09/12/2006

ADAM GINTHER
732-866-2152

13. Reviewed By:

a. Organization:  
 b. Telephone Number:  
 c. Name:  
 Title:  
 Email:  
 Fax Number:  
 e. Date:

<b>PART III - EVALUATION OF PERFORMANCE ELEMENTS</b>
--

15. Quality Control		16. Effectiveness of Management	
a. Quality of Workmanship:	Above Average	a. Cooperation and Responsiveness:	Outstanding
b. Adequacy of the CQC Plan:	Outstanding	b. Management of Resources/Personnel:	Outstanding
c. Implementation of the CQC Plan:	Outstanding	c. Coordination and Control of Subcontractor(s):	Not Applicable
d. Quality of QC Documentation:	Outstanding	d. Adequacy of Site Clean-Up:	Outstanding
e. Storage of Materials:	Outstanding	e. Effectiveness of Job-Site Supervision:	Above Average
f. Adequacy of Materials:	Outstanding	f. Compliance with Laws and Regulations:	Above Average
g. Adequacy of Submittals:	Outstanding	g. Professional Conduct:	Outstanding
h. Adequacy of QC Testing:	Outstanding	h. Review/Resolution of Subcontractor's Issues:	Not Applicable
i. Adequacy of As-BUILTs:	Above Average	i. Implementation of Subcontracting Plan:	Not Applicable
j. Use of Specified Materials:	Outstanding	18. Compliance with Labor Standards	
k. Identification/Correction of Deficient Work in a Timely Manner:	Above Average	a. Correction of Noted Deficiencies:	Not Applicable
17. Timely Performance		b. Payrolls Properly Completed and Submitted:	Outstanding
a. Adequacy of Initial Progress Schedule:	Outstanding	c. Compliance with Labor Laws and Regulations with Specific Attention to the Davis-Bacon Act and EEO Requirements:	Outstanding
b. Adherence to Approved Schedule:	Outstanding	19. Compliance with Safety Standards	
c. Resolution of Delays:	Not Applicable	a. Adequacy of Safety Plan:	Outstanding
d. Submission of Required Documentation:	Not Applicable	b. Implementation of Safety Plan:	Above Average
e. Completion of Punchlist Items:	Outstanding	c. Correction of Noted Deficiencies:	Outstanding
f. Submission of Updated and Revised Progress Schedules:	Outstanding		
g. Warranty Response:	Not Applicable		

**20. Remarks**

Evaluator Remarks: This contractor was extremely cooperative. They were always willing to go the extra mile to meet the Government's needs. Their quality of work was excellent. They worked very quickly, while maintaining safety and quality, finishing almost three months early.