

PERFORMANCE EVALUATION	CONSTRUCTION
INCOMPLETE-RATED (Source Selection Sensitive Information, See FAR 2.101 and 3.104)	

1. **Contract Number:** ~~720408020000~~

2. **DUNS Number:** 015182868

PART I - GENERAL CONTRACT DATA

3. **Type of Evaluation:** Final Percent Complete: 100%

4. **Terminated For:** None

5. Contractor:

BENAKA INC
7 LAWRENCE ST
NEW BRUNSWICK,, NJ , 089013108
USA

NAICS Code: 238110

6a. **Procurement Method:** Sealed Bid

6b. **Type of Contract:** Firm Fixed Price

7. Description and Location of Work:

Provide the labor, equipment, and materials required to assemble and install the foundation and required electrical system for one Modular Fuel Delivery Station. The project is located at the Naval Weapons Station Earle, in Colts Neck, New Jersey.

8. Type and Percent of Subcontracting:

All site work, electrical conduit installation, and project management performed by prime contractor. Concrete sub-contractor performed re-bar and concrete installation.

9. Fiscal Data

- a. Amount of Basic Contract: \$ 664,000
- b. Total Amount of Modifications: \$
- c. Liquidated Damages Assessed: \$
- d. Net Amount Paid Contractor: \$ 664,000

10. Significant Dates

- a. Date of Award: 09/30/2005
- b. Original Contract Completion Date: 05/12/2006
- c. Revised Contract Completion Date:
- d. Date Work Accepted: 05/12/2006

PART II - PERFORMANCE EVALUATION OF CONTRACTOR

11. **Overall Rating:** Outstanding

12. Evaluated By:

- a. Organization: NAVFAC PWD EARLE
- b. Telephone Number: 732-866-2031
- c. Name: LT ANDREW CLINE
- Title: SENIOR PROJECT ENGINEER
- Email: andrew.cline@navy.mil
- Fax Number: 732-866-1011
- e. Date: 08/30/2006

13. Reviewed By:

- a. Organization:
- b. Telephone Number:
- c. Name:
- Title:
- Email:
- Fax Number:
- e. Date:

PART III - EVALUATION OF PERFORMANCE ELEMENTS

15. Quality Control		16. Effectiveness of Management	
a. Quality of Workmanship:	Above Average	a. Cooperation and Responsiveness:	Outstanding
b. Adequacy of the CQC Plan:	Above Average	b. Management of Resources/Personnel:	Outstanding
c. Implementation of the CQC Plan:	Outstanding	c. Coordination and Control of Subcontractor(s):	Outstanding
d. Quality of QC Documentation:	Outstanding	d. Adequacy of Site Clean-Up:	Above Average
e. Storage of Materials:	Outstanding	e. Effectiveness of Job-Site Supervision:	Outstanding
f. Adequacy of Materials:	Outstanding	f. Compliance with Laws and Regulations:	Outstanding
g. Adequacy of Submittals:	Above Average	g. Professional Conduct:	Outstanding
h. Adequacy of QC Testing:	Outstanding	h. Review/Resolution of Subcontractor's Issues:	Outstanding
i. Adequacy of As-Builts:	Outstanding	i. Implementation of Subcontracting Plan:	Outstanding
j. Use of Specified Materials:	Outstanding	18. Compliance with Labor Standards	
k. Identification/Correction of Deficient Work in a Timely Manner:	Outstanding	a. Correction of Noted Deficiencies:	Not Applicable
17. Timely Performance		b. Payrolls Properly Completed and Submitted:	Outstanding
a. Adequacy of Initial Progress Schedule:	Outstanding	c. Compliance with Labor Laws and Regulations with Specific Attention to the Davis-Bacon Act and EEO Requirements:	Outstanding
b. Adherence to Approved Schedule:	Above Average	19. Compliance with Safety Standards	
c. Resolution of Delays:	Outstanding	a. Adequacy of Safety Plan:	Outstanding
d. Submission of Required Documentation:	Outstanding	b. Implementation of Safety Plan:	Above Average
e. Completion of Punchlist Items:	Outstanding	c. Correction of Noted Deficiencies:	Outstanding
f. Submission of Updated and Revised Progress Schedules:	Not Applicable		
g. Warranty Response:	Not Applicable		

20. Remarks

Evaluator Remarks: Very cooperative contractor. Extremely flexible with government schedule constraints. Dedicated to getting the job done properly and on-time.